

## Primary Drain



Pumping Test Pit 1 to monitor mine pool response at piezometers, "blowout" (future EWS), and Test Pit 3 (future Secondary Drain). (April 9, 2005)



Pipes placed in Test Pit 1 to temporarily drain the mine water by gravity. (April 10, 2005)



Placing the form and rebar for the Primary Drain concrete footers at Test Pit 1. (May 5, 2005)



Primary Drain online May 20, 2005. (June 16, 2005)